EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads and drains at 4th A cross and B main and surrounding areas of B sector in ward no:04
2	Amount of work portion	
3	Estimated Cost	
4	Name of Contractor	Sri G Venkategowda
5	Agreement no	
6	No and date under which work order issued	BBMP/EE/YNK.D/EPMT-05/ W.O/175/2020-21, dt:17/12/2020 .
7	Time limit originally fixed for completion	120 days
8	Date of application by the contractor for granting	Dt, 12-04-2021
9	Date of receipt of application in the Sub Division office	Dt 12-04-2021
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	EWE, CC(1:3:6)
12	Work carried out during 1st extension	-

13	Work carries out during 2nd extension	
14	Time now applied for	54 days
15	Date of recommanding time 2nd extension	
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	CC M20 for Reedrain & fixing Kerb. stone. etc.,
18	Probable time required for completion of remaining work	54 days.
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	Yes,
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Covid-19 ಕಾರಣದಿಂದ ಅನ್ವಯವಾಗುವ Tender clause ನಲ್ಲಿ ತಿಳಿಸಿರುವ ಪ್ರಕಾರ Nominal penalty clause ರಡಿ 100/- ನಂತೆ ದಿನ ಲೆಕ್ಕದ ಮೇಲೆ ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರಿಗೆ

Ranganna
Assistant Engineer

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division

ಕಾರ್ಯಪಾಲಕ
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ